Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. First& Final Bill Date.....2016

Zone:BBMP,Yalahanka Division:BBMP, Byatarayanapura Sub-Division:BBMP,Kodigehalli

Bill Received No. 318 Dated 29-7-16 Divisional / Sub-Divisional Cash Book Voucher No.....Dated.....

Schedule Docket No. - Head of Account: ~~ROW~~ P3089 Est.Cost: Rs.25.00 Lakhs D.R.NO.:

Name of Work : Improvements to roads and drains at Papanna badavane near GR kalyana mantapa in ward no. 8, kodigehalli sub-division

008-16-000009

AS No.: BBMP/CE/YNK/PR/07/15-16 dtd 19.08.2015 TS No.: BBMP/CE/YNK/PR/06/15-16 dtd 19.08.2015

Name of Contractor and Full Address:

Sri.K.Narsimha raju, No. 175, 5th crs, Bhadrappa layout, Near G.R. Kalynanamanatapa, Bangalore

Reference to Agreement No. EE/BTP/BBMP/E-PMT/215/2015-16 Date: 16.02.2016

Certified that the measurements were taken by me on 30 / 06 /2015-16 and recorded of Pages 258128-34 of measurement Book No. 2582/14-15 and that work is satisfactorily executed.

Contractor Officer-in-charge of work

Certified that measurement were taken by me on 30/6/2016 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Accont have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

		Amount
1) Total value of work done or supplies made as per account within	1st & Final Bill	2294437=00
2) Deduct amount to be held in reserve being.....Percent Rs.....	IT	22945=00
3) " Balance	VAT	91779=00
4) Deduct Payment:	LWC	22945=
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D.No..... adjusted towards cash advance recovery of	CST	2295=
b) Payments cost store or other material supplied.	Roy	40981=00
Now made recovery of amount creditable to this /other work	Total ded	180945=00
Amount paid on this bill Cheque/Cash.	Total amount adjusted	
5) Balance being unpaid value of work done held in reserve.	Contractor's Signature	2113529=00
6) Deduct cash advance made on the Office cash Book Voucher No..... dated .....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within		
9) Value of Government materials supplied.		

Received Rs.....(in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

AS.

Witness 27/7

1

2

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

(For use in the Office)

Stamp

2294437=00

180945=00

Executive Engineer

2113529=00

dt. 4

28

Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications	Cum
2	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete - 10.0 cms thick	sqm
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications	cum
5	Providing ruled pointing to coursed stone masonry with cement mortar 1:4, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications cement mortar 1:4	sqm
6	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications,	Cum
7	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications	Cum
8	Providing mild steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications	Qtl
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification	sqm
10	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work	Cum

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ, ಬಿ.ಬಿ.ಎ
ಬೆಂಗಳೂರು - 560092

Previous Measurement		Present Measurement			Total Upto Date	
Qty	Cost	Qty	Rate Rs. P.	Amount	Qty	Cost
		962.81	65.00	62583.00	962.81	62583.00
		924.00	637.00	588588.00	924.00	588588.00
		4.62	4800.00	22176.00	4.62	22176.00
		7.56	4700.00	35532.00	7.56	35532.00
		12.60	90.00	1134.00	12.60	1134.00
		2.94	5300.00	15582.00	2.94	15582.00
		5.67	6000.00	34020.00	5.67	34020.00
		0.40	79000.00	31600.00	0.40	31600.00
		20.52	298.54	6126.00	20.52	6126.00
		418.28	1300.00	543764.00	418.28	543764.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪ
ಬೆಂಗಳೂರು – 560092

11	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
12	Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding clearing of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
13	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications	Sqm
14	Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all material, labour HOM of machineries complete as per specifications.	Sqm
15	Providing and laying bituminous concrete 40mm thick with hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desire compaction as per MORTH specification clause No. 500.9 complete In all respects as per specifications. MORTH specification NO. 509, Using 100/120 TPH capacity H.M.P with sensor Paver Gr - II (30 mm to 45 mm) with 6 % VG-300 Bitumen etc complete as per specifications and directions of engineer in charge of the work	Cum
16	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 2.00 Km etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	

		2075.50	10.00	20755.00	2,075.50	20755.00
		2075.50	65.00	134908.00	2,075.50	134908.00
		875.85	3.00	2628.00	875.85	2628.00
		875.85	15.00	13138.00	875.85	13138.00
		84.01	8600.00	722486.00	84.01	722486.00
		914.67	65.00	59454.00	914.67	59454.00
				2294474.00		2294474.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪ
ಬೆಂಗಳೂರು - 560092